

NATIONAL GOVERNMENT CONSTITUENCIES DEVELOPMENT FUND BOARD								
CONSTITUENCY NAME MAARA								
PROJECT IMPLEMENTATION REPORT AS AT...31.06.2022								
2021/2022								
Financial Year	Project Name	Approved Activity	Estimated Cost	Amount Allocated	Completion Date	Implementation Status	Expected Beneficiaries	Remarks
2021/2022	Employees Salaries	Payment of staff salaries @ kshs 2025840 and gratuity @kshs. 333,000	2,358,840.00	2,358,840.00	30.06.2022	complete	6 employees	complete
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel and subsistence and office tea.	3,265,432.00	3,265,432.00	30.06.2022	Complete		office running expenses
2021/2022	Employees NSSF	Payment of NSSF Deductions	142,560.00	142,560.00	30.06.2022	Complete	6 employees	Complete
2021/2022	Employees NHIF	Payment of NHIF Deductions	58,500.00	58,500.00	30.06.2022	Complete	6 employees	Complete
2021/2022	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	2,400,000.00	2,400,000.00	30.06.2022	Complete	constituency residents	committee facilitated
2021/2022	Goods and Services	Purchase of fuel , maintenance, printing, stationery, Airtime, travel and subsistence.	700,000.00	700,000.00	30.06.2022	complete	constituency residents	office running expenses
2021/2022	Committee Expenses	Payment of Committee sitting allowances, transport, conferences, monitoring and evaluation expenses.	2,112,666.00	2,112,666.00	30.06.2022	complete	constituency residents	complete
2021/2022	NG-CDFC and PMC Capacity Building	Undertake Training of the PMCs and NG-CDFC on NG-CDF related issues.	1,300,000.00	1,300,000.00	30.06.2022	complete	constituency residents	training undertaken
2021/2022	Bursary Secondary Schools	Payment of bursary to needy student	20,272,219.00	20,272,219.00	30.06.2022	complete	7,000 students	Bursary cheques issued out
2021/2022	Bursary Tertiary Institutions	Payment of bursary to needy student	14,000,000.00	14,000,000.00	30.06.2022	complete	3,500 students	Bursary cheques issued out
2021/2022	Constituency Sports Tournament	Carry out constituency sports tournament and the winning teams to be awarded with trophies and uniforms	2,741,777.00	2,741,777.00	30.06.2022	complete	35 clubsc	Sports Tournamnet carried out
2021/2022	Mikuu Assistant chief office	Construction of a three doors pit latrine to completion.	200,000.00	200,000.00	30.06.2022	complete	residents of sublocation to benefit	Complete and in use
2021/2022	willies primary school	Construction of a five doors pit latrine to completion.	350,000.00	350,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Ikindu primary school	Construction of a five doors pit latrine to completion.	350,000.00	350,000.00	30.06.2022	complete	180 students	Complete and in use
2021/2022	Kariakomo primary school	Water harvesting- installation of gutters @ Kshs.120,000 and purchase of water tank 10,000 litres @ Kshs.80,000.	200,000.00	200,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Nkundi primary school	Water harvesting- installation of gutters @ Kshs.120,000 and purchase of water tank 10,000 litres @ Kshs.80,000.	200,000.00	200,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Kalewa primary school	Water harvesting- installation of gutters @ Kshs.120,000 and purchase of water tank 10,000 litres @ Kshs.80,000.	200,000.00	200,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	makuri primary school	Water harvesting- installation of gutters @ Kshs.120,000 and purchase of water tank 10,000 litres @ Kshs.80,000.	200,000.00	200,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	kanoro primary school	Water harvesting- installation of gutters @ Kshs.120,000 and purchase of water tank 10,000 litres @ Kshs.80,000.	200,000.00	200,000.00	30.06.2022	complete	200 students	Complete and in use

2021/2022	Mitheru ACC offices	Purchase and plant 1,000 croton trees	100,000.00	100,000.00	30.06.2022	complete	location residents	1000 trees planted
2021/2022	EMERGENCY	To cater for any unforeseen occurrences in the constituency during the financial year	7,192,207.00	492,207.00	30.06.2022			unutilised balance
2021/2022	Kajiunduthi primary school	Construction of six doors pit latrines		830,000.00	30.06.2022	complete	200 students	complete and in use
2021/2022	Giankaja primary school	Construction of twelve doors pit latrines		960,000.00	30.06.2022	complete	200 students	complete and in use
2021/2022	Ndintune secondary school	Renovation of two classrooms whose roof was blown by strong winds		940,000.00	30.06.2022	complete	200 students	complete and in use
2021/2022	Kiini boarding primary school	Four toilets and four bathrooms sunk due to heavy rainfall		860,000.00	30.06.2022	complete	200 students	complete and in use
2021/2022	Nkangani primary school	Construction of six doors pit latrines		910,000.00	30.06.2022	complete	200 students	complete and in use
2021/2022	Wiru primary school	Construction of six doors pit latrines		600,000.00	30.06.2022	complete	200 students	complete and in use
2021/2022	Karigini Primary School	construction of toilets		800,000.00	30.06.2022	complete	200 students	complete and in use
2021/2022	muthambi DCC	repair of offices		800,000.00	30.06.2022	complete	30 staff	complete and in use
2021/2022	Marima primary school	Purchase of furniture-125 desks each @ Kshs.2,500 and 125 chairs each @ Kshs.1,500	500,000.00	500,000.00	30.06.2022	Ongoing	125 students	procurement being done
2021/2022	Itara primary school	Renovation of four classrooms- fixing floor, windows and doors,painting and plastering to completion.	600,000.00	600,000.00	30.06.2022	Ongoing	160 students	materials delivered and two classrooms complete
2021/2022	Mumbuni primary school	Construction of a classroom to completion.	1,000,000.00	1,000,000.00	30.06.2022	complete	40 students	Complete and in use
2021/2022	Ntakani primary school	Purchase of furniture-125 desks each @ Kshs.2,500 and 125 chairs each @ Kshs.1,500	500,000.00	500,000.00	30.06.2022	complete	125 students	Complete and in use
2021/2022	Iriga DEB Primary school	Construction of a classroom to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	Rurea primary school	Renovation of 3 classrooms- fixing floor, windows and doors, and plastering to completion.	500,000.00	500,000.00	30.06.2022	complete	120 students	Complete and in use
2021/2022	Gituja primary school	Purchase of furniture-125 desks each @ Kshs.2,500 and 125 chairs each @ Kshs.1,500	500,000.00	500,000.00	30.06.2022	Ongoing	125 students	procurement being done
2021/2022	Mbironi primary school	Purchase of furniture-125 desks each @ Kshs.2,500 and 125 chairs each @ Kshs.1,500	500,000.00	500,000.00	30.06.2022	complete	125 students	Complete and in use
2021/2022	murunga primary school	Reroofing of two classrooms to completion	500,000.00	500,000.00	30.06.2022	complete	80 students	Complete and in use
2021/2022	kirumi primary school	Additional funds for completion of a Dinning hall with the capacity of 200 students and kitchen(fixing floor, windows,doors,plastering and painting) to completion.	1,841,777.00	841,777.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Ndunguri primary school	Renovation of four classrooms- fixing floor, windows and doors, verandah and plastering to completion.	700,000.00	700,000.00	30.06.2022	complete	160 students	Complete and in use
2021/2022	Ngeru primary school	Renovation of four classrooms- fixing floor, windows and doors, verandah and plastering to completion.	700,000.00	700,000.00	30.06.2022	complete	160 students	Complete and in use
2021/2022	EAPC Maara day and boarding primary school	Construction of a classroom to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	Kagira primary school	Construction of a six doors pit latrines to completion.	500,000.00	500,000.00	30.06.2022	not started	100 students	change of head teacher has delayed start of the project
2021/2022	St Peters keriani primary school	Renovation of four classrooms- reroofing of two classrooms and fixing floor, windows and doors verandah and plastering for four classrooms to completion.	700,000.00	700,000.00	30.06.2022	Ongoing	160 students	contracts awarded and contractor on ground

2021/2022	Kiaibio primary school	Construction of an administration block comprising of four rooms and staffroom from foundation to completion .	1,500,000.00	1,500,000.00	30.06.2022	Ongoing	18 teachers	contracts awarded and contractor on ground
2021/2022	Minugu primary school	Renovation of eight classrooms- reroofing and verandah to completion.	2,000,000.00	2,000,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Giampampo primary school	Renovation of offices- fixing of floor,plastering and painting of four roomed office to completion.	500,000.00	500,000.00	30.06.2022	complete	18 teachers	Complete and in use
2021/2022	Ruguta primary school	Renovations of three classrooms- fixing floor, windows, doors, verandah,reroofing,painting and plastering to completion.	602,901.00	602,901.00	30.06.2022	Ongoing	120 students	contracts awarded and contractor on ground
2021/2022	Kiini boarding primary school	Construction of a classroom to completion.	1,000,000.00	1,000,000.00	30.06.2022	complete	40 students	Complete and in use
2021/2022	Kiairugu primary school	Construction of a classroom to completion.	1,000,000.00	1,000,000.00	30.06.2022	complete	40 students	Complete and in use
2021/2022	Kirindini primary school	Renovation of 5 classrooms- fixing floor, windows, doors, verandah,reroofing,painting and plastering to completion.	1,000,000.00	1,000,000.00	30.06.2022	complete	160 students	Complete and in use
2021/2022	Iruma primary school	Construction of a eight doors pit latrine to completion.	700,000.00	700,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Kiurani primary school	Renovation of ten classrooms- fixing floor, windows, doors, verandah,reroofing,painting and plastering to completion.	2,500,000.00	2,500,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Iruri primary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	Mautini primary school	Renovation of eleven classrooms- reroofing to completion	2,000,000.00	2,000,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Kianjuki primary school	Construction of a six doors pit latrines to completion.	500,000.00	500,000.00	30.06.2022	complete	100 students	Complete and in use
2021/2022	Karumbi primary school	additional funds for completion of an administration block comprising three offices and staffroom	1,100,000.00	400,000.00	30.06.2022	complete	18 teachers	Complete and in use
2021/2022	Ngaani primary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	St Augustine majira primary school	Construction of an administration block comprising of five roomed offices and staffroom to completion	2,000,000.00	2,000,000.00	30.06.2022	Ongoing	18 teachers	contracts awarded and contractor on ground
2021/2022	chogoria complex primary school	Construction of an administration block comprising of five roomed offices and staffroom to completion	2,000,000.00	2,000,000.00	30.06.2022	Ongoing	18 teachers	contracts awarded and contractor on ground
2021/2022	Kimuchia primary school	Renovation of ten classrooms- reroofing to completion	2,500,000.00	2,500,000.00	30.06.2022	complete	300 students	Complete and in use
2021/2022	Thigaa primary school	Renovation of two classrooms - removal of iron sheets walls and replacing them with stone walls to completion.	500,000.00	500,000.00	30.06.2022	Ongoing	80 students	contracts awarded and contractor on ground
2021/2022	Mbogori primary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	Wiru primary school	Construction of a 200 capacity hall and kitchen to completion.	2,000,000.00	2,000,000.00	30.06.2022	Ongoing	200 students	contracts awarded and contractor on ground
2021/2022	Katharaka primary school	Renovations of six classrooms(reroofing)	1,500,000.00	1,500,000.00	30.06.2022	complete	240 students	complete and in ude
2021/2022	Nturiri primary school	Construction of a eight doors pit latrines to completion.	700,000.00	700,000.00	30.06.2022	Ongoing	200 students	contracts awarded and contractor on ground
2021/2022	Gitare primary school	Construction of a 200 capacity hall and kitchen to completion.	2,000,000.00	2,000,000.00	30.06.2022	Ongoing	200 students	contracts awarded and contractor on ground

2021/2022	Kairuni primary school	Construction of a 200 capacity hall and kitchen to completion.	2,000,000.00	2,000,000.00	30.06.2022	Ongoing At window level 40% complete	200 students	contracts awarded and contractor on ground
2021/2022	Kieganguru primary school	Construction of a eight doors pit latrines to completion.	700,000.00	700,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Rugongoni primary	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	not started	40 students	school closed
2021/2022	Kaare primary school	Construction of a six doors pit latrines to completion.	500,000.00	500,000.00	30.06.2022	complete	100 students	handed over
2021/2022	Muraga secondary school	Construction of flushing ablution block with 8 doors(Kshs.500,000), and 12 bathrooms (Kshs.500,000) to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	200 students	contracts awarded and contractor on ground
2021/2022	Kajiunduthi day secondary school	construction of two classrooms from foundation to completion	2,000,000.00	2,000,000.00	30.06.2022	complete	80 students	Complete and in use
2021/2022	Ikumbo mixed day secondary school	Construction of a thirteen doors pit latrines to completion.	1,000,000.00	1,000,000.00	30.06.2022	complete	100 students	Complete and in use
2021/2022	Kauni day secondary school	construction of two classrooms from foundation to completion	2,000,000.00	2,000,000.00	30.06.2022	complete	80 students	complete and in ude
2021/2022	Karimba day secondary school	Construction of an administration block comprising of four rooms and staffroom from foundation to completion .	1,500,000.00	1,500,000.00	30.06.2022	complete	18 teachers	complete and in ude
2021/2022	Ikame day secondary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	Gituntu secondary school	completion of an administration block comprising of five rooms and staffroom from window level to completion .	2,500,000.00	1,500,000.00	30.06.2022	Ongoing	24 teachers	contracts awarded and contractor on ground
2021/2022	Igangara secondary school	phase two construction of a eigty students capacity dormitory from foundation to completion	1,700,000.00	700,000.00	30.06.2022	Ongoing	80 students	contracts awarded and contractor on ground
2021/2022	Kiurani boys secondary school	phase two construction of a eigty students capacity dormitory from foundation to completion	2,500,000.00	1,500,000.00	30.06.2022	complete	80 students	Complete and in use
2021/2022	Iruma day secondary school	Additional funds for construction of a 200 dinning hall (fixing floor,plastering,verandah and painting) to completion.	2,200,000.00	500,000.00	30.06.2022	work in progress	200 students	materials on site, plastering done fixing floor being done
2021/2022	Kieni day secondary school	Additional funds for construction of a 150 capacity dormitory from lintel to completion.	3,000,000.00	2,000,000.00	30.06.2022	Ongoing	150 students	require additional funds for windows, doors internal and eternal finishes
2021/2022	Nguruki day secondary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	complete	40 students	Complete and in use
2021/2022	Kianjagi day secondary school	purchase of 32 tables@20,000 and 60 benches@6,000	1,000,000.00	1,000,000.00	30.06.2022	complete	200 students	Complete and in use
2021/2022	Wiru day secondary school	Additional funds for completion of an administration block comprising of seven rooms and staffroom (plastering,fixing floor,doors,windows plastering and painting) to completion .	4,100,000.00	1,000,000.00	30.06.2022	Ongoing-at finishing stage-90% complete	24 teachers	require additional funds for doors internal and eternal finishes
2021/2022	Kiriani boys secondary school	Additional funds for completion of a twin dormitory with 200 students capacity-walling,fixing floor, doors, windows and plastering to completion	4,500,000.00	2,000,000.00	30.06.2022	not started	200 students	change in signatories has delayed the project
2021/2022	Gianchuku day secondary school	Additional funds for completion of an administration block comprising of five rooms and staffroom from window level to completion .	2,000,000.00	1,000,000.00	30.06.2022	Ongoing	18 teachers	done upto windows level. Construction in progress

2021/2022	Thigaa secondary school	construction of a twelve doors ablution block to completion	1,000,000.00	1,000,000.00	30.06.2022	complete	200 students	Complete and in use	
2021/2022	Kieganguru girls secondary school	Construction of a 100 capacity girl's dormitory to completion.	1,500,000.00	1,500,000.00	30.06.2022	Ongoing	100 students	contracts awarded and contractor on ground	
2021/2022	munga secondary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground	
2021/2022	Nturiri secondary school	Construction of a 200 capacity dormitory to completion(4,000,000) and construction of an administration block comprising five rooms and staffroom to completion(2,000,000).	6,000,000.00	6,000,000.00	30.06.2022	complete	200 students	Complete and in use	
2021/2022	Gituja assistant chief office	Construction of an office block with four rooms from foundation to completion.	1,200,000.00	1,200,000.00	30.06.2022	complete	location residents	Complete and in use	
2021/2022	Kariakoma Assistant chief office	Construction of a three doors pit latrines to completion	200,000.00	200,000.00	30.06.2022	complete	location residents	Complete and in use	
2021/2022	Karimba Assistant chief office	Construction of a four roomed assistant chief office to completion.	1,200,000.00	1,200,000.00	30.06.2022	complete	location residents	Complete and in use	
2021/2022	Magutuni police post	Construction of a six doors pit latrines to completion	500,000.00	500,000.00	30.06.2022	Ongoing	location residents	contract awarded and contractor on ground	
2021/2022	Kiriani Assistant chief office	Construction of a three doors pit latrines to completion	200,000.00	200,000.00	30.06.2022	not started	location residents	yet to form committee	
2021/2022	Gakui Assistant chief office	Construction of a three doors pit latrines to completion	200,000.00	200,000.00	30.06.2022	complete	location residents	Complete and in use	
2021/2022	Mukwego Assistant chief office	Construction of a three doors pit latrines to completion	200,000.00	200,000.00	30.06.2022	Ongoing	location residents	materials bought	
2021/2022	Maara Deputy county commissioner office	purchase of 30 office chairs @ 10,000 and 4 tables with drawers @ 50,000.	500,000.00	500,000.00	30.06.2022	ongoing	constituency residents	procurement in progress	
			TOTAL	137,088,879.00					
			ONGOING/NOT STARTED/STALLED PROJECTS						
2021/2022	Marima primary school	Purchase of furniture-125 desks each @ Kshs.2,500 and 125 chairs each @ Kshs.1,500	500,000.00	500,000.00	30.06.2022	Ongoing	125 students	procurement being done	
2021/2022	Itara primary school	Renovation of four classrooms- fixing floor, windows and doors,painting and plastering to completion.	600,000.00	600,000.00	30.06.2022	Ongoing	160 students	materials delivered and two classrooms complete	
2021/2022	Iriga DEB Primary school	Construction of a classroom to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground	
2021/2022	Gituja primary school	Purchase of furniture-125 desks each @ Kshs.2,500 and 125 chairs each @ Kshs.1,500	500,000.00	500,000.00	30.06.2022	Ongoing	125 students	procurement being done	
2021/2022	EAPC Maara day and boarding primary school	Construction of a classroom to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground	
2021/2022	Kagira primary school	Construction of a six doors pit latrines to completion.	500,000.00	500,000.00	30.06.2022	not started	100 students	change of head teacher has delayed start of the project	
2021/2022	St Peters keriani primary school	Renovation of four classrooms- reroofing of two classrooms and fixing floor, windows and doors verandah and plastering for four classrooms to completion.	700,000.00	700,000.00	30.06.2022	Ongoing	160 students	contracts awarded and contractor on ground	
2021/2022	Kiaibio primary school	Construction of an administration block comprising of four rooms and staffroom from foundation to completion .	1,500,000.00	1,500,000.00	30.06.2022	Ongoing	18 teachers	contracts awarded and contractor on ground	

2021/2022	Ruguta primary school	Renovation of three classrooms- fixing floor, windows, doors, verandah, reroofing, painting and plastering to completion.	602,901.00	602,901.00	30.06.2022	Ongoing	120 students	contracts awarded and contractor on ground
2021/2022	Iruri primary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	Ngaani primary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	St Augustine majira primary school	Construction of an administration block comprising of five roomed offices and staffroom to completion	2,000,000.00	2,000,000.00	30.06.2022	Ongoing	18 teachers	contracts awarded and contractor on ground
2021/2022	chogoria complex primary school	Construction of an administration block comprising of five roomed offices and staffroom to completion	2,000,000.00	2,000,000.00	30.06.2022	Ongoing	18 teachers	contracts awarded and contractor on ground
2021/2022	Thigaa primary school	Renovation of two classrooms - removal of iron sheets walls and replacing them with stone walls to completion.	500,000.00	500,000.00	30.06.2022	Ongoing	80 students	contracts awarded and contractor on ground
2021/2022	Mbogori primary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	Wiru primary school	Construction of a 200 capacity hall and kitchen to completion.	2,000,000.00	2,000,000.00	30.06.2022	Ongoing	200 students	contracts awarded and contractor on ground
2021/2022	Nturiri primary school	Construction of a eight doors pit latrines to completion.	700,000.00	700,000.00	30.06.2022	Ongoing	200 students	contracts awarded and contractor on ground
2021/2022	Gitare primary school	Construction of a 200 capacity hall and kitchen to completion.	2,000,000.00	2,000,000.00	30.06.2022	Ongoing	200 students	contracts awarded and contractor on ground
2021/2022	Kairuni primary school	Construction of a 200 capacity hall and kitchen to completion.	2,000,000.00	2,000,000.00	30.06.2022	Ongoing At window level 40% complete	200 students	contracts awarded and contractor on ground
2021/2022	Rugongoni primary	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	not started	40 students	school closed
2021/2022	Muraga secondary school	Construction of flushing ablution block with 8 doors(Kshs.500,000), and 12 bathrooms (Kshs.500,000) to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	200 students	contracts awarded and contractor on ground
2021/2022	Ikame day secondary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	Gituntu secondary school	completion of an administration block comprising of five rooms and staffroom from window level to completion .	2,500,000.00	1,500,000.00	30.06.2022	Ongoing	24 teachers	contracts awarded and contractor on ground
2021/2022	Igangara secondary school	phase two construction of a eighty students capacity dormitory from foundation to completion	1,700,000.00	700,000.00	30.06.2022	Ongoing	80 students	contracts awarded and contractor on ground
2021/2022	Iruma day secondary school	Additional funds for construction of a 200 dinning hall (fixing floor,plastering,verandah and painting) to completion.	2,200,000.00	500,000.00	30.06.2022	Ongoing	200 students	materials on site, plastering done fixing floor being done
2021/2022	Kieni day secondary school	Additional funds for construction of a 150 capacity dormitory from lintel to completion.	3,000,000.00	2,000,000.00	30.06.2022	Ongoing	150 students	require additional funds for windows, doors internal and eternal finishes
2021/2022	Wiru day secondary school	Additional funds for completion of an administration block comprising of seven rooms and staffroom (plastering,fixing floor,doors, windows plastering and painting) to completion .	4,100,000.00	1,000,000.00	30.06.2022	Ongoing-at finishing stage- 90% complete	24 teachers	require additional funds for doors internal and eternal finishes
2021/2022	Kiriani boys secondary school	Additional funds for completion of a twin dormitory with 200 students capacity-walling,fixing floor, doors, windows and plastering to completion	4,500,000.00	2,000,000.00	30.06.2022	not started	200 students	change in signatories has delayed the project

2021/2022	Gianchuku day secondary school	Additional funds for completion of an administration block comprising of five rooms and staffroom from window level to completion .	2,000,000.00	1,000,000.00	30.06.2022	Ongoing	18 teachers	done upto windows level. Construction in progress
2021/2022	kieganguru girls secondary school	Construction of a 100 capacity girl's dormitory to completion.	1,500,000.00	1,500,000.00	30.06.2022	Ongoing	100 students	contracts awarded and contractor on ground
2021/2022	munga secondary school	Construction of a classroom from foundation to completion.	1,000,000.00	1,000,000.00	30.06.2022	Ongoing	40 students	contracts awarded and contractor on ground
2021/2022	Magutuni police post	Construction of a six doors pit latrines to completion	500,000.00	500,000.00	30.06.2022	Ongoing	location residents	contract awarded and contractor on ground
2021/2022	Kiriani Assistant chief office	Construction of a three doors pit latrines to completion	200,000.00	200,000.00	30.06.2022	not started	location residents	yet to form committee
2021/2022	Mukwego Assistant chief office	Construction of a three doors pit latrines to completion	200,000.00	200,000.00	30.06.2022	Ongoing	location residents	materials bought
2021/2022	Maara Deputy county commissioner office	purchase of 30 office chairs @ 10,000 and 4 tables with drawers @ 50,000.	500,000.00	500,000.00	30.06.2022	ongoing	constituency residents	procurement in progress